Copy of the Fire Safety Certificate issued by Chief Fire Officer, Kalyan Dombivali Municipal Corporation (Original Version)

कल्याण डोंबिवली महानगरपालिका, कल्याण.

२३१०१५५/ २३१५१०१ / २४[illegible]२[illegible]१०१ / २४००४४७

अग्नि/मुका/कडोंमपा/जा.क्र./२०२१/२९८ — दिनांक: ३०/०४/२०२१

प्रति,
मा. सहाय्यक संचालक,
नगररचना विभाग,
कल्याण डोंबिवली महानगरपालिका, कल्याण.

विषय : कल्याण डोंबिवली महानगरपालिका क्षेत्रामध्ये स.नं. २१, हि.नं. ११ मौजे– वसार ता. अंबरनाथ, जि. ठाणे येथील "सिबीएससी स्कुल बिल्डींग सी तळ + २ मजल्याचे" शैक्षणिक इमारत बांधकामास अंतीम पाहणी अहवाल.
एकूण बिल्टअप एरिया ५९८१.४५ चौ.मी.

संदर्भ : १. वास्तुशिल्पकार श्री. बिनोद त्रिपाठी यांचेमार्फत केलेला अर्ज.
२. कुलमुखत्यारपत्रक : श्री. लक्ष्मीकांत श्रीधर उपाध्याय
३. लायसन्स एजन्सी मे. अग्नि फायर फायटिंग यांचे नमुना 'अ' प्रमाणपत्र.
४. जा.क्र.कडोंमपा/अग्नि/मुका/ई–२०८/२०१७–१८ दि. १६/०३/२०१८ रोजीचा प्रोव्हिजनल ना हरकत दाखला.
६. साईट व्हिजीट २९/०४/२०२१

वरील संदर्भिय विषयान्वये कल्याण डोंबिवली महानगरपालिका क्षेत्रामध्ये स.नं. २१, हि.नं. ११ मौजे– वसार ता. अंबरनाथ, जि. ठाणे येथील सिबीएससी स्कुल बिल्डींग सी तळ + २ मजल्याचे शैक्षणिक इमारत बांधलेली आहे. सदर इमारतीमध्ये लायसन्स एजन्सी **मे. अग्नि फायर फायटिंग** यांनी अग्निशमन यंत्रणा व उपकरणे बसविलेली आहेत. अर्जदाराने इमारती करीता आवश्यक अग्निशमन यंत्रणेच्या कामाची पुर्तता झाल्याचे नमूद केल्यानुसार सदर अग्निशमन व्यवस्थेची पाहणी करुन खालील अटी व शर्तीचे अधिन राहून अग्निशमन दलाचा अंतीम पाहणी अहवाल देण्यांत येत आहे.

१. सदरहु अंतीम पाहणी अहवाल एन.बी.सी. २००५ क.डों.म.पा. डी.सी. नियम व महाराष्ट्र आग प्रतिबंधक व जीव संरक्षक उपाययोजना अधिनियम २००६ व नियम २००९ च्या आधिन राहून देण्यात येत आहे.
२. अग्निशमन विभाग यांनी तपासणी केली असता तळ + २ मजल्याचे शैक्षणिक इमारती करीता अग्निशमन यंत्रणा पुरेशी व कार्यान्वयीत आढळली.
३. हा दाखला प्राप्त झाल्याचे दिनांकापासून या शैक्षणिक इमारतीमध्ये बसविलेल्या अग्निशमन यंत्रणा व उपकरणे/साहित्या यांच्या त्रुटी व कमतरता याबाबत अग्निशमन विभाग जबाबदार नाही. अशा सर्व त्रुटी, साहित्य, कमतरता व त्या अनुषंगाने उद्‌भवणारे वाद, त्रुटी पूर्ण करुन देण्याची जबाबदारी शाळा व्यवस्थापक हयांची आहे.
४. अग्निशमन यंत्रणेची माहिती तिचा अपाद् प्रसंगी वापर, देखभाल या बाबत शाळेमधील कर्मचारी/शिक्षक/व्यवस्थापक यांना आवश्यक ते प्रशिक्षण लायसन्स एजन्सी, मे. अग्नि फायर फायटिंग यांनी द्यावी.

PRINCIPAL
IDEAL ENGLISH SCHOOL, KALYAN (E),
Bhal Kalyan, Dist.-Thane - 421 306.

For ADARSH SHIKSHAN MANDAL

TRUSTEE

५. शैक्षणिक इमारतीमधील अग्निशमन यंत्रणा चालू व सुस्थितीत असल्याने प्रात्यक्षिक देवून व बसविलेल्या साहित्याने यादीसह शिक्षक/व्यवस्थापक यांने ताब्यात लेखी स्वरुपात देण्याची जबाबदारी लायसन्स एजन्सी यांची आहे.

६. या विभागाकडून पहाणी केल्यानंतर सदरची यंत्रणा सुस्थितीत व कार्यान्वित ठेवण्याची जबाबदारी शाळा व्यवस्थापन यांची आहे. त्याकरीता संस्थने यंत्रणा दुरूस्ती व देखभालीचे हमीपत्र अग्निशमन विभागाकडे सादर केलेली आहे.

७. अग्निशमन यंत्रणा/बुस्टर पंप, बुस्टर पंप स्टार्टर, मेन पंप, मेन पंप पॅनल, रिफ्युज एरिया/अॅसेम्बली पॉईंट इत्यादी ठळकपणे दिसतील असे साईनबोर्ड लावावे.

८. अग्निशमनासाठी बांधलेल्या ओव्हरहेड टँक, अंडरग्राऊंड टँकमध्ये कोणतेही फेरफार करू नये. अग्निशमनासाठी आवश्यक पाणीसाठा उपलब्ध ठेवण्याची जबाबदारी शाळा व्यवस्थापक यांची आहे.

९. शैक्षणिक इमारतीच्या बांधकामामध्ये कोणत्याही प्रकारचा फेरफार पूर्व परवानगी घेतल्याशिवाय करू नये. तसे केल्याने आढळून आल्यास सदरचे अंतीम पहाणी अहवाल रद्द झाले असे समजण्यात येईल.

१०. अग्निशमन वाहन इमारतीच्या जवळ येण्याजाण्या करीताचा मार्ग खुला/मोकळा ठेवण्याची जबाबदारी शाळा व्यवस्थापन यांची आहे.

११. नकाशामध्ये दाखविलेल्या नियोजनामध्ये पुर्व परवानगी शिवाय बदल करू नये.

१२. नगर रचना विभागाने ज्या शर्तीच्या अधिन राहून इमारतीच्या बांधकामाबाबत परवानगी दिली आहे त्यासाठी त्याचा वापर करण्यात यावा.

१३. तळ घरातील बाहेर जाण्याचे मार्ग अपातप्रसंगी खुले राहतील याची दक्षता घ्यावी. तळघरामध्ये हवा खेळती राहण्यासाठी योग्य ती वायुविजनाची व्यवस्था असावी.

१४. सदर दाखला हा फक्त शैक्षणिक इमारत मधील अग्निशामक यंत्रणा तपासून देण्यांत आला असून महानगरपालिकेकडून अंतिम वापर परवाना प्राप्त होण्यासाठी आवश्यक असलेले इतर खात्याचे ना हरकत दाखले घ्यावेच लागतील असे सर्व दाखले प्राप्त झाल्यावरच अंतीम वापर परवान्यासाठी अर्ज करण्याबाबत सुचविले जात आहे.

१५. कॅपिटेशन फी मध्ये काही फरक असल्यास सदरची रक्कम भरण्याची जबाबदारी शाळा व्यवस्थापन यांची राहील.

१६. अग्नि सुरक्षा व बचाव कार्यासाठी फायर एक्झीट ड्रील / इव्हॅक्युएशन ड्रील करून घेण्याची जबाबदारी शाळा व्यवस्थापन यांची आहे.

१७. वेळोवेळी अग्निशमन विभागास तपासणीसाठी सहकार्य करावे.

१८. ४५ पेक्षा अधिक विद्यार्थी एका वर्गामध्ये असल्यास त्या वर्गाला दोन दरवाजे असणे बंधनकारक आहे.

१९. महाराष्ट्र आग प्रतिबंधक व जिव संरक्षक उपाययोजना अधिनियम २००६ व नियम २००९ अन्वये वर्षातुन दोनदा जानेवारी व जुलै महिन्यामध्ये अग्निशमन यंत्रणा सुस्थितीत व कार्यान्वित असल्याबाबतचे 'ब' प्रमाणपत्र लायसन्स अभिकरणाकडुन घेवून अग्निशमन विभागाकडे सादर करणे व सदरहू अंतीम पाहणी अहवाल दरवर्षी नुतनीकरण करुन घेणे शाळा व्यवस्थापन यांना कायद्याने बंधनकारक आहे.

२०. नुतनीकरण करतांना त्यावेळी अस्तित्वात असलेल्या नियमांच्या व नियोजित विकास आराखडा अनुषंगाने छाननी करण्यात येईल.

(Stamp: कल्याण-डोंबिवली महानगरपालिका · अग्निशमन व आणिबाणी सेवा · कल्याण)

मुख्य अग्निशमन अधिकारी
अग्निशमन व आणिबाणी सेवा
कल्याण डोंबिवली महानगरपालिका
कल्याण.

प्रत : वास्तुशिल्पकार – श्री. बिनोद त्रिपाठी
योग्य ती पूर्तता करुन घेण्यासाठी.

PRINCIPAL
IDEAL ENGLISH SCHOOL, KALYAN (E),
Bhal Kalyan, Dist.-Thane - 421 306.

For ADARSH SHIKSHAN MANDAL

TRUSTEE

Copy of the Fire Safety Certificate issued by Chief Fire Officer, Kalyan Dombivali Municipal Corporation (Translated Version)

Kalyan Dombivali Municipal Corporation, Kalyan.

2310155 / 2315101 / 2470357 / 2355101 / 2400447

Agni / Muka / KDMC / J.S./2021/298 **Date: 30/04/2021**

NOTARY J.V. KALE AREA: THANE REG. NO. 16350 EXP. DT. 27.01.2025 GOVT. OF INDIA

To,
Assistant Director,
Town Planning Department,
Kalyan Dombivali Municipal Corporation, Kalyan

Subject: In Kalyan Dombivali Municipal Corporation area S.No. 21, H.No. 11 Mauje- Vasar Tal. Ambernath, Dist. Ideal English School Building C Floor + 2 Floor" Educational Building at Thane Final inspection report for construction.
Total built-up area is 5981.45 sq.m.

References: 1. Architect Application made by Shri. Binod Tripathi.
2. Power of Attorney: Shri. Laxmikant Sridnar Upadhyay
3. Licensing Agency M / s. Sample 'A' certificate of Agni Fire Fighting.
4. J.Kadonmapa / Agni / Muka / E-208 / 2017-18. Provisional No. dated 16/03/2018 Objection certificate.
6. Site Visit 29/04/2021

In the above context, in Kalyan Dombivali Municipal Corporation area, S.No. 21, H.No. 11 Mauje- Vasar Ta. Ambernath, Dist. Ideal English School Building C Floor + 2 Floor Academic at Thane
The building is built. In this building, the licensing agency M / s. Agni Fire Fighting has installed fire extinguishers and equipment. As mentioned by the applicant that the work of fire fighting system required for the building has been completed, the fire inspection system is being inspected and the final inspection report of the fire brigade is being submitted subject to the following terms and conditions.

1. This final inspection report is available on NBC. 2005 K.D.M.P. Dc Rules and Maharashtra Fire Subject to the Prevention and Protection of Life Act 2006 and Rules 2009 Is coming.

2. While inspecting by the fire department for the ground + 2 storey educational buildings The fire brigade was found to be adequate and operational.

3. From the date of receipt of this certificate, the fire extinguishing system installed in this educational building and The fire department is not responsible for any defects or shortcomings in the equipment. All such Errors, materials, shortcomings and related disputes, the responsibility of the school to rectify the errors The manager belongs to them.

4. Information on firefighting system in the school regarding its emergency use and maintenance Staff / Teacher / Manager required training license agency, M / s. Fire fire Fighting should give.

5. It is the responsibility of the Licensing Agency to demonstrate that the fire extinguishing system in the educational buildings is in good condition and to hand over the list of installed materials to the teachers / managers in writing.

6. After the inspection by this department, it is the responsibility of the school management to keep the system in good condition and operational. For this, the organization has submitted a guarantee of system repair and maintenance to the fire department.

7. Signboards should be prominently displayed such as fire extinguisher / booster pump, booster pump starter, main pump, sine pump panel, refuge area / assembly point etc.

PRINCIPAL
IDEAL ENGLISH SCHOOL, KALYAN (E),
Bhal Kalyan, Dist.-Thane - 421 306.

For ADARSH SHIKSHAN MANDAL

TRUSTEE

8. No changes should be made to the overhead tack, underground tack built for firefighting. It is the responsibility of the school manager to provide the necessary water for firefighting.

9. No alterations should be made in the construction of the educational building without prior permission. If found to have done so, the final inspection report will be deemed canceled.

10. It is the responsibility of the school management to keep the fire vehicle approaching the building open / clear.

11. The planning shown on the map should not be changed without prior permission.

12. It should be used for the conditions under which the town planning department has given permission for the construction of the building.

13. Care should be taken to ensure that emergency exits to the basement are kept open. The basement should have adequate ventilation to keep the air flowing.

14. This certificate has been issued only after checking the fire extinguisher system in the educational building and it is suggested to apply for the final use license only after receiving all the certificates from the corporation which are required to obtain no-objection certificates from other departments.

15. If there is any discrepancy in the capitation fee, the school management will be responsible for paying the amount.

16. Fire exit drill for fire safety and rescue work. School management is responsible for conducting evacuation drills.

17. Co-operate with the fire department from time to time.

18. If there are more than 45 students in a class, it is mandatory for that class to have two doors.

19. Under the Maharashtra Fire Prevention and Life Safety Measures Act 2006 and Rules 2009, twice a year in January and July, the school management is required by law to obtain a 'B' certificate from the Licensing Agency stating that the fire extinguishing system is in good condition and operational.

20. While renewing, scrutiny will be done in accordance with the existing rules and the planned development plan.

TRUE COPY
ATTESTED BY ME
TRUE COPY
J. V. KALE
NOTARY GOVT. OF INDIA
AREA - THANE
REG. No. 16350

Chief Fire Officer
Fire Brigade B Emergency Service
Kalyan Dombivali Municipal Corporation
Kalyan

Copy: Architect-Shri. Binod Tripathi
To fulfill it properly.

NOTARY
J.V. KALE
AREA: THANE
REG. NO. 16350
EXP. DT. 27.01.2025
INDIA

PRINCIPAL
IDEAL ENGLISH SCHOOL, KALYAN (E),
Bhal Kalyan, Dist.-Thane - 421 306.

For ADARSH SHIKSHAN MANDAL

TRUSTEE